



LEVEL AND FLOOR CONTAINER NOTES	
Current Date:	5/1/2019
File Name:	mj-Oliver Thuernagle - Own Home II.mmdl
Level Name:	Basement
Building Code - Design Methodology:	IRC2015
Floor Container:	FC1
Floor Area Loading is:	40 Live Load & 12 Dead Load
Maximum Allowed Deflection	L/480 Live Load & L/240 Total Load

Products				
PlotID	Length	Product	Plies	Net Qty
FJ1	36' 0"	14" TJI@ 210	1	1
FJ2	34' 0"	14" TJI@ 210	1	9
FJ3	28' 0"	14" TJI@ 210	1	26
FJ4	18' 0"	14" TJI@ 210	1	15
FJ5	8' 0"	14" TJI@ 210	1	7
BM1	16' 0"	1 3/4" x 14" 2.0E Microllam® LVL	2	2
BM2	6' 0"	1 3/4" x 14" 2.0E Microllam® LVL	2	2
Ca1	16' 0"	1 1/4" x 14" 1.3E TimberStrand® LSL	1	16

Wall Framing				
PlotID	Length	Product	Plies	Net Qty
Hd1	4' 0"	2x10 DF No.2	2	10
Hd2	6' 0"	2x4 DF No.2	1	10
Hd3	4' 0"	2x4 DF No.2	1	5

Accessories				
PlotID	Length	Product	Plies	Net Qty
		3/4" Plywood or OSB (23/32" APA Rated Sheathing 48/24 Exposure 1)	1	64

Connector Summary										
Qty	Manuf	Product	Flange	Backer Blocks	Web Stiff	Skew	Slope	Supporting Mtl	Supported Mtl	
26	Simpson	IUS 2.06/14	None	No	No	-	-	SCL	14" TJI@ 210	

<b>Idaho Falls, LBM</b> <b>DESIGNER: Robert Billman</b> <b>PHONE: 208-557-5053</b> <b>E-MAIL: Bob.Billman@BuildWithBMC.com</b>	<b>Job Number: Fairway Estates</b> <b>Date: 04/09/2019</b>	<b>Builder: Oliver Thuernagle</b> <b>Job Name: New Custom Home II</b> <b>Address: Rock Hollow Drive</b> <b>City, St.: Bonneville County Idaho</b>
		